

Grantee: Cuyahoga County Land Reutilization Corporation

Grant: B-09-CN-OH-0032

October 1, 2012 thru December 31, 2012 Performance Report



Grant Number:

B-09-CN-OH-0032

Obligation Date:**Award Date:**

02/11/2010

Grantee Name:

Cuyahoga County Land Reutilization

Contract End Date:

02/11/2013

Review by HUD:

Reviewed and Approved

Grant Amount:

\$40,841,390.00

Grant Status:

Active

QPR Contact:

Vatreisha Nyemba

Estimated PI/RL Funds:

\$2,000,000.00

Total Budget:

\$42,841,390.00

Disasters:

Declaration Number

NSP

Narratives

Executive Summary:

The Cuyahoga County Land Reutilization Corporation (CCLRC), Cuyahoga County, the City of Cleveland and the Cuyahoga Metropolitan Housing Authority (CMHA) have combined forces to present a comprehensive plan for market recovery in Cuyahoga County and the City of Cleveland. The resulting Cuyahoga-Cleveland Consortium for NSP 2 funds implements a comprehensive revitalization program designed for market recovery in 20 target areas hard hit by the foreclosure crisis.

Target Geography:

The target areas include portions of the Cleveland neighborhoods of Ansel/Newton, Buckeye/Larchmere, Colfax/Garden Valley, Collinwood, Corlett, Detroit-Shoreway/West Tech, Fairfax, Glenville, Lee-Miles, Mt. Pleasant, Slavic Village, Old Brooklyn, St. Clair-Superior, Tremont/Clark, Westown.

The target areas also include portions of the suburbs of East Cleveland, Garfield Heights, Lakewood, Shaker Heights and South Euclid.

Program Approach:

The proposed use of funds will create the following targeted and coordinated programs

- Acquisition/Rehabilitation/Reconstruction
- Demolition
- Land Bank
- Homebuyer Assistance
- Rental Project Development Assistance

Consortium Members:

The Cuyahoga Cleveland Consortium consists of the following entities:

The Cuyahoga County Land Reutilization Corporation, which acts as the Lead Entity for the Consortium.

The Cuyahoga County Department of Development

The City of Cleveland

The Cuyahoga Metropolitan Housing Authority

How to Get Additional Information:

Additional information on the NSP 2 Program can be found on the CCLRC's website:

www.cuyahogalandbank.org



Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$41,105,365.54
Total Budget	\$24,159,167.00	\$41,105,365.54
Total Obligated	\$3,573,335.02	\$39,114,297.23
Total Funds Drawdown	\$4,956,808.05	\$38,726,001.81
Program Funds Drawdown	\$4,764,058.08	\$37,130,364.06
Program Income Drawdown	\$192,749.97	\$1,595,637.75
Program Income Received	\$192,749.97	\$1,595,637.75
Total Funds Expended	\$4,956,808.05	\$38,726,001.81
Match Contributed	\$0.00	\$0.00

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		0.00%
Overall Benefit Percentage (Actual)		0.00%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$0.00	\$0.00
Limit on Admin/Planning	\$4,084,139.00	\$2,921,446.76
Limit on State Admin	\$0.00	\$2,921,446.76

Progress Toward Activity Type Targets

Activity Type	Target	Actual
Administration	\$4,084,139.00	\$3,254,372.23

Progress Toward National Objective Targets

National Objective	Target	Actual
NSP Only - LH - 25% Set-Aside	\$10,210,347.50	\$10,210,348.00

Overall Progress Narrative:

The Cleveland Cuyahoga NSP 2 Consortium is progressing well towards the completion of grant expenditures. This quarter the consortium expended \$4,956,808.05 in grant funds towards the restoration of communities through rehabilitation of dilapidated properties, removal of blight from neighborhoods and construction of affordable housing for income eligible families and individuals.

Highlights from the fourth quarter of 2012 are as follows:

The City of Cleveland began construction on its Fairfax Intergenerational Senior Housing facility. This project is unique in that it provides housing for senior residents at or below 50% the Area Median Income who have custody of their grandchildren.

The Cuyahoga County Department of Development continues to market and sale single family rehabilitated homes to income eligible families and is nearing the completion of its final NSP 2 homes.

The Cuyahoga Metropolitan Housing Authority continues to work towards the completion of their 50% of AMI new construction projects Euclid-Belmore and Lee Road. Both projects have received certificates of occupancy and expect to begin housing tenants by mid-January.

The Cuyahoga Land Bank has continued to provide administrative leadership and overall oversight of the

progression of all projects towards the accomplishment of the February expenditure goal.

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
1, Redevelopment of Vacant or Demolished Properties	\$1,820,706.86	\$19,663,733.12	\$16,449,855.29
2, Demolition	\$511,297.33	\$6,541,250.00	\$6,395,986.04
3, Land Bank	\$0.00	\$437,662.19	\$418,362.19
5, Rental Housing Development	\$1,817,500.41	\$11,208,348.00	\$10,953,049.01
6, Administration	\$614,553.48	\$3,254,421.56	\$2,913,111.53



Activities

Grantee Activity Number:	1a
Activity Title:	Investor Loans for Housing Rehab/Reconstruction

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

1

Projected Start Date:

04/01/2010

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Redevelopment of Vacant or Demolished Properties

Projected End Date:

04/01/2013

Completed Activity Actual End Date:

Responsible Organization:

City of Cleveland

Overall	Oct 1 thru Dec 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$7,620,367.12
Total Budget	\$0.00	\$7,620,367.12
Total Obligated	\$403,947.74	\$6,257,981.91
Total Funds Drawdown	\$403,947.74	\$6,257,981.91
Program Funds Drawdown	\$363,870.18	\$5,265,369.87
Program Income Drawdown	\$40,077.56	\$992,612.04
Program Income Received	\$59,394.64	\$938,309.15
Total Funds Expended	\$403,947.74	\$6,257,981.91
City of Cleveland	\$403,947.74	\$6,257,981.91
Match Contributed	\$0.00	\$0.00

Activity Description:

The City will provide construction financing or gap subsidy to qualified developers who will rehabilitate a home to the required physical standards or build a new home. The property will be available for occupancy by a NSP qualified family. Upon sale or lease and submission of final project cost information, the City will forgive a portion of the loan that is equal to the difference between the cost of the project and the appraised value of the property. The City will also provide homebuyer assistance in the form of a forgivable second mortgage.

Location Description:

Acquisition and rehabilitation/reconstruction of properties will occur in the 15 neighborhoods targeted within the City of Cleveland.

Activity Progress Narrative:

This quarter \$403,947.64 was expended towards the rehabilitation of homes in the target areas through the City of Cleveland. Six single-family homes were transferred to income eligible homebuyers.

Accomplishments Performance Measures

This Report Period	Cumulative Actual Total / Expected
Total	Total



of Properties

6

34/36

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	6	34/36
# of Singlefamily Units	6	34/36

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	2	6	0/0	30/0	34/36	88.24
# Owner Households	0	2	6	0/0	30/0	34/36	88.24

Activity Locations

Address	City	County	State	Zip	Status / Accept
386 E 156th St	Cleveland		Ohio	44110-	Match / Y
3307 Altoona Ave	Cleveland		Ohio	44109-	Match / Y
1476 E 109th St	Cleveland		Ohio	44106-	Match / Y
6701 Herman Ave	Cleveland		Ohio	44102-	Match / Y
10201 Superior Ave	Cleveland		Ohio	44108-	Match / Y
10209 Superior Ave	Cleveland		Ohio	44108-	Match / Y

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	1b
Activity Title:	Investor Loans for Housing Rehab/Reconstruction

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

1

Projected Start Date:

04/01/2010

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Redevelopment of Vacant or Demolished Properties

Projected End Date:

04/01/2013

Completed Activity Actual End Date:

Responsible Organization:

Cuyahoga County Department of Development

Overall	Oct 1 thru Dec 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,804,547.00
Total Budget	\$150,000.00	\$2,804,547.00
Total Obligated	\$495,922.17	\$2,705,997.70
Total Funds Drawdown	\$495,922.17	\$2,705,997.70
Program Funds Drawdown	\$379,779.89	\$2,226,772.15
Program Income Drawdown	\$116,142.28	\$479,225.55
Program Income Received	\$119,147.27	\$487,560.78
Total Funds Expended	\$495,922.17	\$2,705,997.70
Cuyahoga County Department of Development	\$495,922.17	\$2,705,997.70
Match Contributed	\$0.00	\$0.00

Activity Description:

The County Department of Development will provide construction financing or gap subsidy to qualified developers who will restore a home to the required physical standards or new construction. The property will be available for occupancy by a NSP qualified family. Upon sale or lease and submission of final project cost information, the County will forgive a portion of the loan that is equal to the difference between the cost of the project and the appraised value of the property. The County will also provide homebuyer assistance in the form of a forgivable second mortgage.

Location Description:

Properties will be acquired and renovated or reconstructed in neighborhoods targeted by the cities of East Cleveland, Garfield Heights, Lakewood, South Euclid, and Shaker Heights.

Activity Progress Narrative:

The Cuyahoga County Department of Development continues to move towards the completion of its Single family homes. Five new homes have been completed this quarter and are being marketed to income eligible homebuyers. Two homes were sold during the fourth quarter.

\$495,922.17 was expended this quarter towards this project. \$150,000 was moved from the County's Administration budget into the Investor loan activity increasing this budget to become \$2,804,547.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	2	10/20



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	2	10/20
# of Singlefamily Units	2	10/20

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	2	2	0/0	10/0	10/20	100.00
# Owner Households	0	2	2	0/0	10/0	10/20	100.00

Activity Locations

Address	City	County	State	Zip	Status / Accept
3774 Grosvenor Rd	South Euclid		Ohio	44118-	Match / Y
3584 Pennington Rd	Shaker Heights		Ohio	44120-	Match / Y

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 1c

Activity Title: City Reimagining

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

1

Projected Start Date:

04/01/2010

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Redevelopment of Vacant or Demolished Properties

Projected End Date:

04/01/2013

Completed Activity Actual End Date:

Responsible Organization:

City of Cleveland

Overall

	Oct 1 thru Dec 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,088,819.00
Total Budget	\$1,088,819.00	\$1,088,819.00
Total Obligated	\$602,056.79	\$1,056,190.15
Total Funds Drawdown	\$602,056.79	\$1,056,190.15
Program Funds Drawdown	\$602,056.79	\$1,056,190.15
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$602,056.79	\$1,056,190.15
City of Cleveland	\$602,056.79	\$1,056,190.15
Match Contributed	\$0.00	\$0.00

Activity Description:

Properties in the target areas will be considered for reutilization strategies that involve vacant land bank lot maintenance and disposition to income eligible residents or non-profit groups.

Location Description:

Selected properties within the 15 target neighborhoods in the City of Cleveland.

Activity Progress Narrative:

The City has reported completion of nearly all of the reimagining and side lot transfers. Addresses and performance data will be included in 2013 first quarter reporting.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/72



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 1e

Activity Title: CHN Scattered Site Lease Purchase

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

1

Projected Start Date:

08/01/2011

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Activity Status:

Planned

Project Title:

Redevelopment of Vacant or Demolished Properties

Projected End Date:

02/11/2013

Completed Activity Actual End Date:

Responsible Organization:

City of Cleveland

Overall

	Oct 1 thru Dec 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$3,250,000.00
Total Budget	\$3,250,000.00	\$3,250,000.00
Total Obligated	\$0.00	\$3,250,000.00
Total Funds Drawdown	\$475,000.00	\$3,250,000.00
Program Funds Drawdown	\$475,000.00	\$3,250,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$475,000.00	\$3,250,000.00
City of Cleveland	\$475,000.00	\$3,250,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Scattered site rehabilitation and reconstruction of single-family homes for a Lease Purchase Program.

Location Description:

Scattered sites in the 15 NSP 2 target areas in the City of Cleveland.

Activity Progress Narrative:

The quarter four expenditure of \$475,000 represents the release of retainage for this project. Construction is completed for the scattered-site lease-purchase project. The homes will be marketed to NSP 2 income eligible individuals and families.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	1h
Activity Title:	Circle East Townhomes

Activity Category:

Construction of new housing

Project Number:

1

Projected Start Date:

10/01/2011

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Redevelopment of Vacant or Demolished Properties

Projected End Date:

02/11/2013

Completed Activity Actual End Date:

Responsible Organization:

Cuyahoga County Land Reutilization Corporation

Overall

	Oct 1 thru Dec 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,900,000.00
Total Budget	\$2,900,000.00	\$2,900,000.00
Total Obligated	\$0.00	\$2,900,000.00
Total Funds Drawdown	\$0.00	\$2,899,999.94
Program Funds Drawdown	\$0.00	\$2,851,523.69
Program Income Drawdown	\$0.00	\$48,476.25
Program Income Received	\$0.00	\$48,476.25
Total Funds Expended	\$0.00	\$2,899,999.94
Cuyahoga County Department of Development	\$0.00	\$1,899,999.84
Cuyahoga County Land Reutilization Corporation	\$0.00	\$1,000,000.10
Match Contributed	\$0.00	\$0.00

Activity Description:

This Circle East Townhomes project will consist of 20 newly constructed townhomes built to meet Enterprise Green Efficiency Standards.

Location Description:

This is a new construction project which will be located in East Cleveland, OH on Euclid Ave. .

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

This Report Period			Cumulative Actual Total / Expected		
Low	Mod	Total	Low	Mod	Total Low/Mod%



# of Households	0	5	20	0/0	5/0	20/20	25.00
# Renter Households	0	5	20	0/0	5/0	20/20	25.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	2a
Activity Title:	City Demolition

Activity Category:
Clearance and Demolition

Activity Status:
Under Way

Project Number:
2

Project Title:
Demolition

Projected Start Date:
04/01/2010

Projected End Date:
04/01/2013

Benefit Type:
Area ()

Completed Activity Actual End Date:

National Objective:
NSP Only - LMMI

Responsible Organization:
City of Cleveland

Overall	Oct 1 thru Dec 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$4,260,000.00
Total Budget	\$4,260,000.00	\$4,260,000.00
Total Obligated	\$278,166.44	\$4,207,976.37
Total Funds Drawdown	\$277,999.07	\$4,207,809.00
Program Funds Drawdown	\$244,473.93	\$4,144,250.87
Program Income Drawdown	\$33,525.14	\$63,558.13
Program Income Received	\$14,208.06	\$117,861.02
Total Funds Expended	\$277,999.07	\$4,207,809.00
City of Cleveland	\$277,999.07	\$4,207,809.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Demolitions will be conducted when there is a imminent danger to the public health and safety.

Location Description:

Properties will be demolished within the 15 target neighborhoods in the City of Cleveland.

Activity Progress Narrative:

The City of Cleveland expened \$277,999.07 in costs associated with he demolition of blighted properties in NSP 2 target areas throughout Cleveland.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	16	265/388
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	31	436/388
# of Multifamily Units	26	157/0



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
10743 Lee Ave	Cleveland		Ohio	44106-	Match / Y
2327 E 85th St	Cleveland		Ohio	44104-	Match / Y
9205 Maidson Ave	Cleveland		Ohio	44102-	Match / Y
1442 Ansel Rd	Cleveland		Ohio	44106-	Match / Y
12809 Griffing Ave	Cleveland		Ohio	44120-	Match / Y
1467 E 116th St	Cleveland		Ohio	44106-	Match / Y
14627 St Clair Ave	Cleveland		Ohio	44110-	Match / Y
7013 Gertrude Ave	Cleveland		Ohio	44105-	Match / Y
3430 E 140th St	Cleveland		Ohio	44120-	Match / Y
3556 E 144th St	Cleveland		Ohio	44120-	Match / Y
2268 E 93rd St	Cleveland		Ohio	44106-	Match / Y
1457 E 116th St	Cleveland		Ohio	44106-	Match / Y
3577 E 76th St	Cleveland		Ohio	44105-	Match / Y
2232 E 86th St	Cleveland		Ohio	44104-	Match / Y
3591 E 140th St	Cleveland		Ohio	44120-	Match / Y
2229 E 80th St	Cleveland		Ohio	44104-	Match / Y

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	2b
Activity Title:	CCLRC Demolition-County

Activity Category:
Clearance and Demolition

Activity Status:
Under Way

Project Number:
2

Project Title:
Demolition

Projected Start Date:
04/01/2010

Projected End Date:
04/01/2013

Benefit Type:
Area ()

Completed Activity Actual End Date:

National Objective:
NSP Only - LMMI

Responsible Organization:
Cuyahoga County Land Reutilization Corporation

Overall	Oct 1 thru Dec 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,556,250.00
Total Budget	\$0.00	\$1,556,250.00
Total Obligated	\$46,035.00	\$1,535,062.74
Total Funds Drawdown	\$46,035.00	\$1,535,062.74
Program Funds Drawdown	\$46,035.00	\$1,531,632.19
Program Income Drawdown	\$0.00	\$3,430.55
Program Income Received	\$0.00	\$3,430.55
Total Funds Expended	\$46,035.00	\$1,535,062.74
Cuyahoga County Land Reutilization Corporation	\$46,035.00	\$1,535,062.74
Match Contributed	\$0.00	\$0.00

Activity Description:

Demolitions will be conducted when there is a imminent danger to the public health and safety.

Location Description:

Properties will be demolished within the target neighborhoods as defined by the cities of East Cleveland, Garfield Heights, Lakewood, Shaker Heights and South Euclid.

Activity Progress Narrative:

CCLRC expended \$46,035 in NSP 2 funds towards the demolition of blighted structures throughout Cuyahoga County.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	1	83/151
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	6	221/151
# of Multifamily Units	0	103/0



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
1821 Lakeview Ave	East Cleveland		Ohio	44112-4760	No Match / Y

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	2c
Activity Title:	CCLRC Demolition- City

Activity Category:
Clearance and Demolition

Activity Status:
Under Way

Project Number:
2

Project Title:
Demolition

Projected Start Date:
01/01/2011

Projected End Date:
04/01/2013

Benefit Type:
Area ()

Completed Activity Actual End Date:

National Objective:
NSP Only - LMMI

Responsible Organization:
Cuyahoga County Land Reutilization Corporation

Overall	Oct 1 thru Dec 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$725,000.00
Total Budget	\$225,000.00	\$725,000.00
Total Obligated	\$220,788.40	\$720,102.98
Total Funds Drawdown	\$220,788.40	\$720,102.98
Program Funds Drawdown	\$220,788.40	\$720,102.98
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$220,788.40	\$720,102.98
Cuyahoga County Land Reutilization Corporation	\$220,788.40	\$720,102.98
Match Contributed	\$0.00	\$0.00

Activity Description:

Demolition of blighted structures which are a danger to public health and safety.

Location Description:

NSP 2 target areas within the City of Cleveland, OH.

Activity Progress Narrative:

During the fourth quarter, the Cleveland-Cuyahoga Consortium received an increase that allows up to 17% of grant funds to be utilized for demolition. Under this allowance the 2a demolition budget was increased by \$225,000, with funds being allocated from the CCLRC Administrative budget. A total of \$220,788.40 in costs were expended during the fourth quarter towards the demolition of blighted structures in target areas throughout the City of Cleveland.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	15	73/66

	This Report Period	Cumulative Actual Total / Expected
	Total	Total



# of Housing Units	23	112/66
# of Multifamily Units	12	31/0
# of Singlefamily Units	11	81/66

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
7415 Indiana Ave	Cleveland		Ohio	44105-	Match / Y
12414 Gay Ave	Cleveland		Ohio	44105-	Match / Y
3951 E 188th St	Cleveland		Ohio	44122-	Match / Y
3891 E 188th St	Cleveland		Ohio	44122-	Match / Y
12413 Dove Ave	Cleveland		Ohio	44105-	Match / Y
11330 Knowlton Ave	Cleveland		Ohio	44106-	Match / Y
3309 Searsdale Ave	Cleveland		Ohio	44109-	Match / Y
2144 W 93rd St	Cleveland		Ohio	44102-	Match / Y
12710 Forest Ave	Cleveland		Ohio	44120-	Match / Y
2081 W 93rd St	Cleveland		Ohio	44102-	Match / Y
3732 E 71st St	Cleveland		Ohio	44105-	Match / Y
1469 E 112th St	Cleveland		Ohio	44106-	Match / Y
2280 E 93rd St	Cleveland		Ohio	44106-	Match / Y
702 E 160th St	Cleveland		Ohio	44110-	Match / Y
16429 Braddock Ave	Cleveland		Ohio	44110-	Match / Y

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	3a
Activity Title:	CCLRC Acquisition/Mothballing

Activity Category:

Land Banking - Acquisition (NSP Only)

Project Number:

3

Projected Start Date:

04/01/2010

Benefit Type:

Area ()

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Land Bank

Projected End Date:

04/01/2013

Completed Activity Actual End Date:

Responsible Organization:

Cuyahoga County Land Reutilization Corporation

Overall	Oct 1 thru Dec 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$437,662.19
Total Budget	\$0.00	\$437,662.19
Total Obligated	\$0.00	\$437,662.19
Total Funds Drawdown	\$0.00	\$418,362.19
Program Funds Drawdown	\$0.00	\$418,362.19
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$437,662.19
Cuyahoga County Land Reutilization Corporation	\$0.00	\$437,662.19
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition of vacant and foreclosed properties. Properties will be secured and maintained while being held in the land bank for future redevelopment.

Location Description:

Acquisition and maintenance of properties within the 20 target neighborhoods in the NSP II Consortium.

Activity Progress Narrative:

During this quarter a voucher revision was completed to reflect a reduction of expenditures in the 3a activity. The expense represented the acquisition of a low value home that had not been reported in DRGR and that is no longer being considered for any NSP 2 project. The expenses were replaced with other eligible NSP 2 expenses from the Administrative activity line. Addresses being reported this quarter are properties for which NSP 2 funds were utilized to acquire or hold the property.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	30	52/57

	This Report Period	Cumulative Actual Total / Expected
	Total	Total



# of Housing Units	43	52/57
# of Multifamily Units	0	0/0
# of Singlefamily Units	43	52/57

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
2841 E 126	Cleveland		Ohio	44120-	Match / Y
437 E 157	Cleveland		Ohio	44110-	Match / Y
3551 E 143	Cleveland		Ohio	44120-	Match / Y
13706 Thournhurst	Cleveland		Ohio	44105-	Match / Y
6726 Sebert	Cleveland		Ohio	44105-	Match / Y
2961 E 126	Cleveland		Ohio	44120-	Match / Y
2833 E 126	Cleveland		Ohio	44120-	Match / Y
6810 Chambers	Cleveland		Ohio	44105-	Match / Y
3375 E 134	Cleveland		Ohio	44120-	Match / Y

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: 3b

Activity Title: Land Banking - Disposition

Activity Category:

Land Banking - Disposition (NSP Only)

Project Number:

3

Projected Start Date:

02/11/2010

Benefit Type:

Area ()

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Land Bank

Projected End Date:

02/11/2013

Completed Activity Actual End Date:

Responsible Organization:

Cuyahoga County Land Reutilization Corporation

Overall

	Oct 1 thru Dec 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Cuyahoga County Land Reutilization Corporation	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquired properties will be maintained, rehabilitated and sold to an income qualifying individual or other National Objective.

Location Description:

Disposition of Land Bank properties located at various addresses will occur throughout the 20 target areas within Cuyahoga County.

Activity Progress Narrative:

Addresses are listed this quarter to identify properties disposed out of the Land Bank to be utilized in projects that meet a national objective.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	38	52/57

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	38	52/57



# of Multifamily Units	0	0/0
# of Singlefamily Units	38	52/57

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
3593 E 149th St	Cleveland		Ohio	44120-	Match / Y
3307 Altoona Rd	Cleveland		Ohio	44109-	Match / Y
11914 Buckingham Ave	Cleveland		Ohio	44120-	Match / Y
1480 Newman Ave	Lakewood		Ohio	44107-	Match / Y
11325 Knowlton Ave	Cleveland		Ohio	44109-	Match / Y
3616 Pennington Rd	Shaker Heights		Ohio	44120-	Match / Y
6715 Ottawa Ave	Cleveland		Ohio	44105-	Match / Y
1977 W 54th St	Cleveland		Ohio	44102-	Match / Y
1877 W 54th St	Cleveland		Ohio	44120-	Match / Y
13706 Thornhurst	Cleveland		Ohio	44105-	Match / N
1707 Clover Ave	Cleveland		Ohio	44109-	Match / Y
4789 E 177th St	Cleveland		Ohio	44128-	Match / Y
17511 Throckley Ave	Cleveland		Ohio	44128-	Match / Y
16713 Langley Ave	Cleveland		Ohio	44128-	Match / Y
6810 Chambers Ave	Cleveland		Ohio	44105-	Match / Y
2841 E 126th St	Cleveland		Ohio	44120-	Match / Y
1501 Newman Ave	Lakewood		Ohio	44107-	Match / Y
16214 S Lotus Dr	Cleveland		Ohio	44128-	Match / Y
2961 E 126th St	Cleveland		Ohio	44120-	Match / Y
437 E 137th St	Cleveland		Ohio	44110-	No Match / Y
13804 North Dr	Garfield Heights		Ohio	44105-	Match / Y
3375 E 134th St	Cleveland		Ohio	44120-	Match / Y
379 E 165th St	Cleveland		Ohio	44110-	Match / Y
3862 E Antisdale Ave	South Euclid		Ohio	44118-	Match / Y
8105 Garfield Blvd	Garfield Heights		Ohio	44125-	Match / Y
519 E 143rd St	Cleveland		Ohio	44110-	Match / Y
1192 Holmden Ave	Cleveland		Ohio	44120-	Match / Y
1328 W 87th St	Cleveland		Ohio	44102-	Match / Y
7206 Indiana Ave	Cleveland		Ohio	44105-	Match / Y
2952 E 128th St	Cleveland		Ohio	44120-	Match / Y
16113 Throckley Ave	Garfield Heights		Ohio	44128-	Match / Y
1357 W 80th St	Cleveland		Ohio	44102-	Match / Y
16101 Lotus Dr	Cleveland		Ohio	44128-	Match / Y
2825 E 128th St	Cleveland		Ohio	44109-	Match / Y



2091 W 87th St	Cleveland	Ohio	44102-	Match / Y
3551 E 143rd St	Cleveland	Ohio	44120-	Match / Y
2833 E 126th St	Cleveland	Ohio	44120-	Match / Y
6726 Sebert Ave	Cleveland	Ohio	44105-	Match / Y

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	5a
Activity Title:	CMHA Belmore- Euclid Project

Activity Category:

Construction of new housing

Project Number:

5

Projected Start Date:

04/01/2010

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Rental Housing Development

Projected End Date:

04/01/2013

Completed Activity Actual End Date:

Responsible Organization:

Cuyahoga Metropolitan Housing Authority

Overall

	Oct 1 thru Dec 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,550,000.00
Total Budget	\$2,550,000.00	\$2,550,000.00
Total Obligated	\$0.00	\$2,550,000.00
Total Funds Drawdown	\$296,960.36	\$2,400,736.01
Program Funds Drawdown	\$296,960.36	\$2,400,736.01
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$296,960.36	\$2,474,877.46
Cuyahoga County Land Reutilization Corporation	\$0.00	\$22,325.00
Cuyahoga Metropolitan Housing Authority	\$296,960.36	\$2,452,552.46
Match Contributed	\$0.00	\$0.00

Activity Description:

- 3-floor apartment building of approximately 52,000 sq. ft. with 39 units (32-1BR & 7-2BR)
- Design includes entrance lobby with reception, community room with kitchen, conservatory with courtyard, management office, 2nd and 3rd floor sitting rooms, and laundry rooms
- 6 units will meet Uniform Federal Accessibility Standards (UFAS)

Location Description:

Belmore-Euclid &ndash senior housing development on Belmore Road in East Cleveland

Activity Progress Narrative:

CMHA is nearing the completion of the Belmore-Euclid project and had began the leasing process. Having received the Certificate of Occupancy the project has a goal of having all unit leased by the end of January. The final draw for this project has been submitted by CMHA to deplete the remaining balance on this project.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/39



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	5b
Activity Title:	CMHA Lee Road Project

Activity Category:

Construction of new housing

Project Number:

5

Projected Start Date:

04/01/2010

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Rental Housing Development

Projected End Date:

04/01/2013

Completed Activity Actual End Date:

Responsible Organization:

Cuyahoga Metropolitan Housing Authority

Overall

	Oct 1 thru Dec 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$3,810,348.00
Total Budget	\$3,810,348.00	\$3,810,348.00
Total Obligated	(\$105,435.00)	\$3,704,913.00
Total Funds Drawdown	\$396,466.67	\$3,704,313.00
Program Funds Drawdown	\$396,466.67	\$3,704,313.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$396,466.67	\$3,630,171.55
City of Cleveland	\$284,619.27	\$954,313.00
Cuyahoga Metropolitan Housing Authority	\$111,847.40	\$2,675,858.55
Match Contributed	\$0.00	\$0.00

Activity Description:

New construction project in the City of Cleveland:

- 3-floor apartment building of approximately 45,000 sq. ft. with 40 units (30-1BR & 10-2BR)
- Design includes entrance lobby with reception, community room with kitchen, management office, community garden area, and laundry rooms
- 12 units will meet Uniform Federal Accessibility Standards (UFAS)

Location Description:

Lee Road &ndash senior housing development on Lee Rd. near Miles Ave. in Cleveland

Activity Progress Narrative:

CMHA is moving towards the completion of this Lee Rd. project. The Certificate of Occupancy has been received and the project has the goal of having all units leased by the end of January 2013.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/40



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	5c
Activity Title:	Sylvia Project

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

5

Projected Start Date:

08/01/2011

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Planned

Project Title:

Rental Housing Development

Projected End Date:

02/11/2013

Completed Activity Actual End Date:

Responsible Organization:

City of Cleveland

Overall	Oct 1 thru Dec 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$2,350,000.00
Total Budget	\$2,350,000.00	\$2,350,000.00
Total Obligated	\$0.00	\$2,350,000.00
Total Funds Drawdown	\$126,073.38	\$2,350,000.00
Program Funds Drawdown	\$126,073.38	\$2,350,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$126,073.38	\$2,350,000.00
City of Cleveland	\$126,073.38	\$2,350,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Sylvia Project is the rehabilitation a historic brick multifamily building. The building will be converted from 22 units to 16 units of mixed income housing.

Renovations will include:

- Consolidation of 6 efficiencies with 6 one-bedroom units to create 6 two-bedroom units
- Eliminate the current boiler system
- Install new roof and rear wooden stairwells
- Address parking needs
- Minor exterior masonry repairs

Individual units:

- Convert units to individual furnace and air conditioning systems
- Upgrade plumbing and electrical systems
- Install new windows, kitchens and baths

Location Description:

The Sylvia is located at 6010 Franklin Blvd in the Detroit Shoreway Neighborhood in the City of Cleveland.

Activity Progress Narrative:

The City of Cleveland completed its final drawdown for this project in the amount of \$126,073 representing the release of retainage to the contractor. The units have been rented and beneficiary data is being reported this quarter.



Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	15	3	18	15/15	3/0	18/16	100.00
# Renter Households	15	3	18	15/15	3/0	18/16	100.00

Activity Locations

Address	City	County	State	Zip	Status / Accept
6010 Franklin Ave	Cleveland		Ohio	44102-	Match / Y

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	5e
Activity Title:	Fairfax Intergenerational Project

Activity Category:

Construction of new housing

Project Number:

5

Projected Start Date:

08/01/2011

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Activity Status:

Planned

Project Title:

Rental Housing Development

Projected End Date:

02/11/2013

Completed Activity Actual End Date:

Responsible Organization:

City of Cleveland

Overall	Oct 1 thru Dec 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$998,000.00
Total Budget	\$0.00	\$998,000.00
Total Obligated	\$998,000.00	\$998,000.00
Total Funds Drawdown	\$998,000.00	\$998,000.00
Program Funds Drawdown	\$998,000.00	\$998,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$998,000.00	\$998,000.00
City of Cleveland	\$998,000.00	\$998,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This is a 40 unit new construction of a intergeneration housing for grandparents and grandchildren.

Location Description:

The project will be located in the Fairfax Neighborhood in Cleveland, OH.

Activity Progress Narrative:

During the fourth quarter construction began for the Fairfax Intergenerational Senior Housing facility. \$998,000 was expended towards the initial stages of this project. These units will meet an unmet need in the community, allowing residency by seniors who have custody of their grandchildren.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	6a
Activity Title:	City Administration

Activity Category:

Administration

Project Number:

6

Projected Start Date:

04/01/2010

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Administration

Projected End Date:

04/01/2013

Completed Activity Actual End Date:

Responsible Organization:

City of Cleveland

Overall

	Oct 1 thru Dec 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$1,585,000.00
Total Budget	(\$15,000.00)	\$1,585,000.00
Total Obligated	\$455,462.58	\$1,418,067.96
Total Funds Drawdown	\$455,462.58	\$1,418,067.96
Program Funds Drawdown	\$455,462.58	\$1,418,067.96
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$455,462.58	\$1,418,067.96
City of Cleveland	\$455,462.58	\$1,418,067.96
Match Contributed	\$0.00	\$0.00

Activity Description:

Administration of NSP II Program.

Location Description:

City of Cleveland, Department of Community Development
601 Lakeside Ave, Cleveland, OH

Activity Progress Narrative:

The City expended \$455,462.58 associated with staff salaries and the general administration for the NSP 2 program.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	6b
Activity Title:	County Administration

Activity Category:

Administration

Project Number:

6

Projected Start Date:

04/01/2010

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Administration

Projected End Date:

04/01/2013

Completed Activity Actual End Date:

Responsible Organization:

Cuyahoga County Department of Development

Overall

	Oct 1 thru Dec 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$350,000.00
Total Budget	(\$150,000.00)	\$350,000.00
Total Obligated	\$12,628.51	\$294,679.26
Total Funds Drawdown	\$15,633.50	\$275,715.83
Program Funds Drawdown	\$12,628.51	\$267,380.60
Program Income Drawdown	\$3,004.99	\$8,335.23
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$15,633.50	\$275,715.83
Cuyahoga County Department of Development	\$15,633.50	\$275,715.83
Match Contributed	\$0.00	\$0.00

Activity Description:

Administration of NSP 2 Program.

Location Description:

Cuyahoga County Department of Development
112 Hamilton Ave, Cleveland, OH

Activity Progress Narrative:

The Cuyahoga County Department of Development expended \$15,633.50 associated with staff salaries and the general administration for the NSP 2 program.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	6c
Activity Title:	CCLRC Administration

Activity Category:

Administration

Project Number:

6

Projected Start Date:

04/01/2010

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Administration

Projected End Date:

04/01/2013

Completed Activity Actual End Date:

Responsible Organization:

Cuyahoga County Land Reutilization Corporation

Overall

	Oct 1 thru Dec 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$869,372.23
Total Budget	(\$210,000.00)	\$869,372.23
Total Obligated	\$52,257.32	\$857,304.57
Total Funds Drawdown	\$32,957.32	\$857,304.57
Program Funds Drawdown	\$32,957.32	\$857,304.57
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$32,957.32	\$838,004.57
Cuyahoga County Land Reutilization Corporation	\$32,957.32	\$838,004.57
Match Contributed	\$0.00	\$0.00

Activity Description:

Administration of NSP 2 Program.

Location Description:

Cuyahoga County Land Reutilization Corporation, 323 Lakeside Ave., W., Cleveland, OH 44113

Activity Progress Narrative:

The CCLRC expended \$32,957.32 associated with staff salaries and the general administration of the NSP 2 program. Expenditures during the quarter are displayed as being \$19,300 less than the drawdown amount. This is due to an end of the quarter voucher revision which allocated this amount of expenses from the Land Banking activity to the Administrative project.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	6d
Activity Title:	CMHA Administration

Activity Category:

Administration

Project Number:

6

Projected Start Date:

04/01/2010

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Administration

Projected End Date:

04/01/2013

Completed Activity Actual End Date:

Responsible Organization:

Cuyahoga Metropolitan Housing Authority

Overall

	Oct 1 thru Dec 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$450,000.00
Total Budget	\$450,000.00	\$450,000.00
Total Obligated	\$113,505.07	\$370,358.40
Total Funds Drawdown	\$113,505.07	\$370,358.40
Program Funds Drawdown	\$113,505.07	\$370,358.40
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$113,505.07	\$370,358.40
Cuyahoga Metropolitan Housing Authority	\$113,505.07	\$370,358.40
Match Contributed	\$0.00	\$0.00

Activity Description:

Administration of NSP 2 Program

Location Description:

Cuyahoga Metropolitan Housing Authority
1441 W. 25th St., Cleveland, OH

Activity Progress Narrative:

The Cuyahoga County Metropolitan Housing Authority expended \$113,505.07 associated with staff salaries and the general administration for the NSP 2 program.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	0	15
Monitoring Visits	0	13
Audit Visits	0	1
Technical Assistance Visits	0	1
Monitoring/Technical Assistance Visits	0	0
Report/Letter Issued	0	3

